


Pre-Wire Schedule by Area																
	AREA NAME	AREA NO.	FLOOR	Wire Number	FROM	WIRE TYPE	TO	FUNCTION	NOTES	STATUS	BRACKET	LENGTH (FT.)	ACTUAL (FT.)	INSTALL (HRS.)	ACTUAL (HRS.)	
	BATH		MAIN LEVEL	26	AV RACK	CAT5 BLU	ROOM	TV	SPARE	DONE	NONE	50			0.5	
	BATH		MAIN LEVEL	28	AV RACK	CAT5 BLU	ROOM	TOUCHPANEL	NETWORK	DONE	TBD	50			0.5	
	BATH		MAIN LEVEL	27	AV RACK	RG6 BLK	ROOM CABINET	WALL PORT	RF	DONE	1-GANG RING	50			0.5	
Count		3														
Total												150			1.5	
	BEDROOM		MAIN LEVEL	29	AV RACK	16/4 GREY	ROOM	IN-WALL SPEAKERS		TO BE SPLICED	TBD	50			0.5	
	BEDROOM		MAIN LEVEL	30	AV RACK	16/4 GREY	ROOM	IN-WALL SUBWOOFER	ENCLOSURE MOUNTED IN OFFICE	DONE	TBD	50			0.5	
	BEDROOM		MAIN LEVEL	31	AV RACK	CAT5 BLU	ROOM	WALL PORT	NETWORK	DONE	1-GANG RING	50			0.5	
	BEDROOM		MAIN LEVEL	32	AV RACK	CNET GREY/YEL	ROOM	TSTAT		SPLICED	TBD	50			0.5	
	BEDROOM		MAIN LEVEL	33	AV RACK	CAT5 BLU	ROOM	TOUCHPANEL	NETWORK	DONE	TBD	50			0.5	
Count		5														
Total												250			2.5	
	GARAGE		MAIN LEVEL	38	AV RACK	CAT5 BLU	ROOM	VIDEO CAMERA		DONE	TBD	50			0.5	
	GARAGE		MAIN LEVEL	39	SECURITY PANEL	CAT5 GRN	ROOM	TOUCHPANEL	SECURITY	DONE	TBD	50			0.5	
	GARAGE		MAIN LEVEL	40	AV RACK	CAT5 BLU	ROOM	DATA DEMARCATION	RF	DONE	NONE	50			0.5	
Count		3														
Total												150			1.5	
	HOME OFFICE		MAIN LEVEL	34	AV RACK	CAT5 BLU	ROOM	WALL PORT	NETWORK	DONE	1-GANG RING	50			0.5	
	HOME OFFICE		MAIN LEVEL	35	AV RACK	CAT5 BLU	ROOM	WALL PORT	NETWORK	DONE	NONE	50			0.5	
	HOME OFFICE		MAIN LEVEL	36	AV RACK	CAT5 BLU	ROOM	WALL PORT	NETWORK	DONE	NONE	50			0.5	
	HOME OFFICE		MAIN LEVEL	37	AV RACK	CAT5 BLU	ROOM	TOUCHPANEL	NETWORK	DONE	TBD	50			0.5	
Count		4														
Total												200			2	
	KITCHEN		MAIN LEVEL	22	AV RACK	16/4 GREY	ROOM	IN-WALL SPEAKER	LEFT/RIGHT	DONE	TBD	50			0.5	
	KITCHEN		MAIN LEVEL	23	AV RACK	RG6 BLK	ROOM	WALL PORT	RF	DONE	1-GANG RING	50			0.5	
	KITCHEN		MAIN LEVEL	25	AV RACK	CAT5 BLU	ROOM	TOUCHPANEL WALL PORT	NETWORK	DONE	1-GANG RING	50			0.5	
	KITCHEN		MAIN LEVEL	24	AV RACK	CAT5 BLU	ROOM CABINET	WAP	NETWORK	DONE	TBD	50			0.5	
Count		4														
Total												200			2	
	LIVING ROOM		MAIN LEVEL	1	AV RACK	CAT5 BLU	ROOM	VIDEO CAMERA		DAMAGED	TBD	50			0.5	
	LIVING ROOM		MAIN LEVEL	2	AV RACK	16/4 GREY	ROOM	IN-CEILING SPEAKER	LEFT	DONE	TBD	50			0.5	
	LIVING ROOM		MAIN LEVEL	3	AV RACK	16/4 GREY	ROOM	IN-CEILING SPEAKER	CENTER	DONE	TBD	50			0.5	
	LIVING ROOM		MAIN LEVEL	4	AV RACK	16/4 GREY	ROOM	IN-CEILING SPEAKER	RIGHT	DONE	TBD	50			0.5	
	LIVING ROOM		MAIN LEVEL	5	AV RACK	16/4 GREY	ROOM	IN-WALL SPEAKER	REAR SIDE RIGHT	DONE	TBD	50			0.5	
	LIVING ROOM		MAIN LEVEL	6	AV RACK	16/4 GREY	ROOM	IN-WALL SPEAKER	REAR SIDE LEFT	DONE	TBD	50			0.5	
	LIVING ROOM		MAIN LEVEL	7	AV RACK	16/4 GREY	ROOM	IN-CEILING SUBWOOFER	LEFT	DONE	TBD	50			0.5	
	LIVING ROOM		MAIN LEVEL	8	AV RACK	16/4 GREY	ROOM	IN-CEILING SUBWOOFER	RIGHT	EXISTING	TBD	50			0.5	
	LIVING ROOM		MAIN LEVEL	17	AV RACK	CAT5 BLU	ROOM	TV	SPARE	DONE	NONE	50			0.5	
	LIVING ROOM		MAIN LEVEL	18	AV RACK	RG6 BLK	ROOM	WALL PORT	RF	DONE	1-GANG RING	50			0.5	
	LIVING ROOM		MAIN LEVEL	19	AV RACK	CAT5 BLU	ROOM	WALL PORT	NETWORK	DONE	1-GANG RING	50			0.5	
	LIVING ROOM		MAIN LEVEL	20	AV RACK	18/2 TRAY	ROOM	SMARTGLASS	CONTROL	FUTURE	NONE	50			0.5	
	LIVING ROOM		MAIN LEVEL	21	AV RACK	CAT5 BLU	ROOM	TOUCHSCREEN WALL PORT	NETWORK	DONE	NONE	50			0.5	
Count		13														
Total												650			6.5	
	PROJECTOR ROOM		MAIN LEVEL	9	AV RACK	DVI TO HDMI	ROOM	VIDEO PROJECTOR	VIDEO	DONE	NONE	35			0.5	
	PROJECTOR ROOM		MAIN LEVEL	10	AV RACK	DVI TO HDMI	ROOM	VIDEO PROJECTOR	VIDEO	DONE	NONE	35			0.5	
	PROJECTOR ROOM		MAIN LEVEL	11	AV RACK	DVI TO HDMI	ROOM	VIDEO PROJECTOR	VIDEO	DONE	NONE	35			0.5	
	PROJECTOR ROOM		MAIN LEVEL	12	AV RACK	DVI TO HDMI	ROOM	VIDEO PROJECTOR	VIDEO	DONE	NONE	35			0.5	
	PROJECTOR ROOM		MAIN LEVEL	13	AV RACK	DVI TO HDMI	ROOM	VIDEO PROJECTOR	VIDEO	DONE	NONE	35			0.5	
	PROJECTOR ROOM		MAIN LEVEL	14	AV RACK	DVI TO HDMI	ROOM	VIDEO PROJECTOR	VIDEO	DONE	NONE	35			0.5	
	PROJECTOR ROOM		MAIN LEVEL	15	AV RACK	CAT5 BLU	ROOM	WAP	NETWORK	DONE	TBD	50			0.5	
	PROJECTOR ROOM		MAIN LEVEL	16	AV RACK	CAT5 BLU	ROOM	GATEWAY	NETWORK	DONE	TBD	50			0.5	
Count		8														
Total												310			4	
Grand Total												1910			20	

TITLE	REV.	REVISION DESCRIPTION	DATE	BY	REVISED	SCALE	PAGE	 Design and Engineering Solutions for Integrators
CEDIA FUTURE TECHNOLOGY PAVILION					9/26/2011	NONE	29 OF 47	
DESCRIPTION					DATE	LAST WIRE NO.	DRAWN BY	
PRE-WIRE SCHEDULE BY AREA					6/9/2011		DT	